

# Activity Analysis

lunedì 28 luglio 2025

Project

Activity Id'	Description	U.mis.	Unit	Area	Discipl.	WP	SubContracto
3PDM	ABU SAFAH						

PP01-0005	0	PIPE SPOOLS ERECTION	KG	01	151	D	PP01	ARCC
-----------	---	----------------------	----	----	-----	---	------	------

Budget planned

Revised planned

Actual

Start date	End date	Qty	Hours	Prdy	Start date	End date	Qty	Hours	Prdy	Qty	MHS	Prdy	Earned hours								
15/12/2014	17/02/2015	39809	23380	1,7027	15/12/2014	17/02/2015	39809,00	23380	1,7027	39.793,00	15560	2,56	23.370,53								
Month	Wk	% mm	% pr	Qty.	Hours	Prdy	Month	Wk	% mm	% pr	Qty	Hours	Prdy	Month	Wk	% mm	% pr	Qty	MHS	Prdy	
dic 2014	0	28,3	28,3	11281,0	6625,4	1,7	dic 2014	0	28,3	28,3	11281,0	6625,4	1,7	dic 2014	0	0,0	0,0				0,0
gen 2015	0	65,4	93,7	26024,0	15284,0	1,7	gen 2015	0	65,4	93,7	26024,0	15284,0	1,7	gen 2015	0	94,3	94,3	37527,0	11837,0		3,2
feb 2015	0	6,3	100,0	2504,0	1470,6	1,7	feb 2015	0	6,3	100,0	2504,0	1470,6	1,7	feb 2015	0	5,7	100,0	2266,0	3723,0		0,6

PP01-0010	0	PIPING SUPPORT ERECTION	PCS	01	151	D	PP01	ARCC
-----------	---	-------------------------	-----	----	-----	---	------	------

Budget planned

Revised planned

Actual

Start date	End date	Qty	Hours	Prdy	Start date	End date	Qty	Hours	Prdy	Qty	MHS	Prdy	Earned hours								
14/01/2015	23/02/2015	161	625	0,2576	14/01/2015	23/02/2015	161,00	625	0,2576	56,00	146	0,38	217,39								
Month	Wk	% mm	% pr	Qty.	Hours	Prdy	Month	Wk	% mm	% pr	Qty	Hours	Prdy	Month	Wk	% mm	% pr	Qty	MHS	Prdy	
gen 2015	0	39,8	39,8	64,0	248,4	0,3	gen 2015	0	39,8	39,8	64,0	248,4	0,3	gen 2015	0	13,0	13,0	21,0	31,0		0,7
feb 2015	0	60,2	100,0	97,0	376,6	0,3	feb 2015	0	60,2	100,0	97,0	376,6	0,3	feb 2015	0	21,7	34,8	35,0	115,0		0,3

# Activity Analysis

lunedì 28 luglio 2025

Project

Activity Id'	Description	U.mis.	Unit	Area	Discipl.	WP	SubContracto
PP01-0015	0 VALVES INSTALLATION	PCS	01	151	D	PP01	ARCC

Budget planned							Revised planned							Actual						
Start date	End date	Qty	Hours	Prdy	Start date	End date	Qty	Hours	Prdy	Qty	MHS	Prdy	Earned hours							
20/01/2015	11/03/2015	288	2588	0,1113	20/01/2015	11/03/2015	214,00	1945,455	0,11	170,00	1070	0,16	1.545,45							
Month	Wk	% mm	% pr	Qty.	Hours	Prdy	Month	Wk	% mm	% pr	Qty	Hours	Prdy	Month	Wk	% mm	% pr	Qty	MHS	Prdy
gen 2015	0	17,7	17,7	51,0	458,2	0,1	feb 2015	0	-14,9	59,0	-43,0	1,0	-43,0	gen 2015	0	99,5	99,5	213,0	1069,0	0,2
feb 2015	0	67,4	85,1	194,0	1743,0	0,1	mar 2015	0	120,1	100,0	257,0	2336,4	0,1	feb 2015	0	-20,1	79,4	-43,0	1,0	-43,0
mar 2015	0	14,9	100,0	43,0	386,3	0,1								mar 2015	0	0,0	79,4	0,0	0,0	0,0

Budget planned							Revised planned							Actual						
Start date	End date	Qty	Hours	Prdy	Start date	End date	Qty	Hours	Prdy	Qty	MHS	Prdy	Earned hours							
20/01/2015	10/03/2015	16358	4590	3,5638	20/01/2015	10/03/2015	16358,00	4590	3,5638	12.642,00	2342	5,40	3.547,34							
Month	Wk	% mm	% pr	Qty.	Hours	Prdy	Month	Wk	% mm	% pr	Qty	Hours	Prdy	Month	Wk	% mm	% pr	Qty	MHS	Prdy
gen 2015	0	80,1	80,1	13107,0	3677,8	3,6	gen 2015	0	80,1	80,1	13107,0	3677,8	3,6	gen 2015	0	71,5	71,5	11702,0	1349,0	8,7
feb 2015	0	17,4	97,5	2844,0	798,0	3,6	feb 2015	0	17,4	97,5	2844,0	798,0	3,6	feb 2015	0	5,7	77,3	940,0	993,0	0,9
mar 2015	0	2,5	100,0	407,0	114,2	3,6	mar 2015	0	2,5	100,0	407,0	114,2	3,6	mar 2015	0	0,0	77,3	0,0	0,0	0,0

# Activity Analysis

lunedì 28 luglio 2025

Project

Activity Id'	Description	U.mis.	Unit	Area	Discipl.	WP	SubContracto
PP01-0025	0 HYDROTESTING	PCS	01	151	D	PP01	ARCC

Budget planned							Revised planned							Actual						
Start date	End date	Qty	Hours	Prdy	Start date	End date	Qty	Hours	Prdy	Qty	MHS	Prdy	Earned hours							
26/01/2015	25/03/2015	33	1886	0,0175	26/01/2015	25/03/2015	33,00	1886	0,0175	22,00	841	0,03	1.257,14							
Month	Wk	% mm	% pr	Qty.	Hours	Prdy	Month	Wk	% mm	% pr	Qty	Hours	Prdy	Month	Wk	% mm	% pr	Qty	MHS	Prdy
gen 2015	0	6,1	6,1	2,0	114,3	0,0	gen 2015	0	6,1	6,1	2,0	114,3	0,0	gen 2015	0	45,5	45,5	15,0	308,0	0,0
feb 2015	0	57,6	63,6	19,0	1085,7	0,0	feb 2015	0	57,6	63,6	19,0	1085,7	0,0	feb 2015	0	21,2	66,7	7,0	533,0	0,0
mar 2015	0	36,4	100,0	12,0	685,7	0,0	mar 2015	0	36,4	100,0	12,0	685,7	0,0	mar 2015	0	0,0	66,7	0,0	0,0	0,0

Budget planned							Revised planned							Actual						
Start date	End date	Qty	Hours	Prdy	Start date	End date	Qty	Hours	Prdy	Qty	MHS	Prdy	Earned hours							
09/02/2015	01/04/2015	33	629	0,0525	09/02/2015	01/04/2015	33,00	629	0,0525	5,00	64	0,08	95,24							
Month	Wk	% mm	% pr	Qty.	Hours	Prdy	Month	Wk	% mm	% pr	Qty	Hours	Prdy	Month	Wk	% mm	% pr	Qty	MHS	Prdy
feb 2015	0	24,2	24,2	8,0	152,4	0,1	feb 2015	0	24,2	24,2	8,0	152,4	0,1	feb 2015	0	15,2	15,2	5,0	64,0	0,1
mar 2015	0	60,6	84,8	20,0	381,0	0,1	mar 2015	0	60,6	84,8	20,0	381,0	0,1	mar 2015	0	0,0	15,2	0,0	0,0	0,0
apr 2015	0	15,2	100,0	5,0	95,2	0,1	apr 2015	0	15,2	100,0	5,0	95,2	0,1	apr 2015	0	0,0	15,2			0,0