

Construction Schedule by WBS

Cut Off date

domenica 1 marzo 2015

Project															
Activity Id	UM	Start date	Finish date	Quantity	Hours	Prdy	Quantity	Hours	Prdy	Earned	%	%	%	Quantity	Hours
				At Completion			Actual			BCWS	ACWP	BCWP	To Complete		
3PDM ABU SAFAH															
Unit	01	3 DECKS													
Area	151	PLATFORM 151/160													
Discipline	D	PIPING													
	WP	PP01	PIPING												
PP01-0005	KG	15/12/2014	17/02/2015	39.809	23.386	1,7	39.793	15.560	2,6	23.371	100,0	66,6	100,0	16	7.820
PIPE SPOOLS ERECTION															
PP01-0010	PCS	14/01/2015	23/02/2015	161	625	0,3	56	146	0,4	217	100,0	23,4	34,8	105	479
PIPING SUPPORT ERECTION															
PP01-0015	PCS	20/01/2015	11/03/2015	214	1.945	0,1	170	1.070	0,2	1.545	105,2	55,0	79,4	44	875
VALVES INSTALLATION															
PP01-0020	KG	20/01/2015	10/03/2015	16.358	4.590	3,6	12.642	2.342	5,4	3.547	100,0	51,0	77,3	3.716	2.248
ERECTION MATERIALS															
PP01-0025	PCS	26/01/2015	25/03/2015	33	1.886	0,0	22	841	0,0	1.257	100,0	44,6	66,7	11	1.045
HYDROTESTING															
PP01-0030	PCS	09/02/2015	01/04/2015	33	629	0,1	5	64	0,1	95	84,8	10,2	15,2	28	565
RESTORATION															
WP Total Hours				33.055	20.023		30.033	100,9	60,6	90,9					13.032
Discipline Total Hours				33.055	20.023		30.033	100,9	60,6	90,9					13.032
Area Total Hours				33.055	20.023		30.033	100,9	60,6	90,9					13.032
Group Total Hours				33.055	20.023		30.033	100,9	60,6	90,9					13.032

Construction Schedule by WBS

Cut Off date

domenica 1 marzo 2015

Project																					
Activity Id	UM	Start date	Finish date	Quantity	Hours	Prdy	Quantity	Hours	Prdy	Earned	% BCWS	% ACWP	% BCWP	Quantity	Hours						
				At Completion			Actual							To Complete							
3PDM		ABU SAFAH																			
Project Total Hours				33.055			20.023				30.033			100,9		60,6		90,9		13.032	
Total Hours				33.055			20.023				30.033									13.032	