

Construction Schedule by Activity

Cut Off date

domenica 1 marzo 2015

Project																
Activity Id	Description	UM	Start date	Finish date	At Completion			Actual				% BCWS	% ACWP	% BCWP	To Complete	
					Quantity	Hours	Prdy	Quantity	Hours	Prdy	Earned				Quantity	Hours
3PDM		ABU SAFAH														
PP01-0005	PIPE SPOOLS ERECTION	KG	15/12/2014	17/02/2015	39.809	23.380	1,70	39.793	15.560	2,56	23.371	100,0	66,6	100,0	16	7.820
PP01-0010	PIPING SUPPORT ERECTION	PCS	14/01/2015	23/02/2015	161	625	0,26	56	146	0,38	217	100,0	23,4	34,8	105	479
PP01-0015	VALVES INSTALLATION	PCS	20/01/2015	11/03/2015	214	1.945	0,11	170	1.070	0,16	1.545	105,2	55,0	79,4	44	875
PP01-0020	ERECTION MATERIALS	KG	20/01/2015	10/03/2015	16.358	4.590	3,56	12.642	2.342	5,40	3.547	100,0	51,0	77,3	3.716	2.248
PP01-0025	HYDROTESTING	PCS	26/01/2015	25/03/2015	33	1.886	0,02	22	841	0,03	1.257	100,0	44,6	66,7	11	1.045
PP01-0030	RESTORATION	PCS	09/02/2015	01/04/2015	33	629	0,05	5	64	0,08	95	84,8	10,2	15,2	28	565
Project Total Hours						33.055			20.023		30.033	100,9	60,6	90,9		13.032

Construction Schedule by Activity

Cut Off date

domenica 1 marzo 2015

Project																
Activity Id	Description	UM	Start date	Finish date	At Completion			Actual				% BCWS	% ACWP	% BCWP	To Complete	
					Quantity	Hours	Prdy	Quantity	Hours	Prdy	Earned				Quantity	Hours
Total Hours						33.055			20.023			30.033				13.032