

Activity Analysis

lunedì 28 luglio 2025

Project

Activity Id'	Description	U.mis.	Unit	Area	Discipl.	WP	SubContracto
PP01-0005	0 PIPE SPOOLS ERECTION	KG	01	151	D	PP01	ARCC

Budget planned							Revised planned						Actual							
Start date	End date	Qty	Hours	Prdy	Start date	End date	Qty	Hours	Prdy	Qty	MHS	Prdy	Earned hours							
15/12/2014	17/02/2015	39809	23380	1,7027	15/12/2014	17/02/2015	39809,00	23380	1,7027	39.793,00	15560	2,56	23.370,53							
Month	Wk	% mm	% pr	Qty.	Hours	Prdy	Month	Wk	% mm	% pr	Qty	Hours	Prdy	Month	Wk	% mm	% pr	Qty	MHS	Prdy
dic 2014	0	28,3	28,3	11281,0	6625,4	1,7	dic 2014	0	28,3	28,3	11281,0	6625,4	1,7	dic 2014	0	0,0	0,0			0,0
gen 2015	0	65,4	93,7	26024,0	15284,0	1,7	gen 2015	0	65,4	93,7	26024,0	15284,0	1,7	gen 2015	0	94,3	94,3	37527,0	11837,0	3,2
feb 2015	0	6,3	100,0	2504,0	1470,6	1,7	feb 2015	0	6,3	100,0	2504,0	1470,6	1,7	feb 2015	0	5,7	100,0	2266,0	3723,0	0,6

Budget planned							Revised planned						Actual							
Start date	End date	Qty	Hours	Prdy	Start date	End date	Qty	Hours	Prdy	Qty	MHS	Prdy	Earned hours							
14/01/2015	23/02/2015	161	625	0,2576	14/01/2015	23/02/2015	161,00	625	0,2576	56,00	146	0,38	217,39							
Month	Wk	% mm	% pr	Qty.	Hours	Prdy	Month	Wk	% mm	% pr	Qty	Hours	Prdy	Month	Wk	% mm	% pr	Qty	MHS	Prdy
gen 2015	0	39,8	39,8	64,0	248,4	0,3	gen 2015	0	39,8	39,8	64,0	248,4	0,3	gen 2015	0	13,0	13,0	21,0	31,0	0,7
feb 2015	0	60,2	100,0	97,0	376,6	0,3	feb 2015	0	60,2	100,0	97,0	376,6	0,3	feb 2015	0	21,7	34,8	35,0	115,0	0,3