

*Your Logo
Goes Here*

ACTIVITY SCHEDULE

*Another
Logo Here*

ARES CORPORATION
JOB NUMBER 44556
AS1 -SAMPLE REPORT

SAMPLE PROJECT
AAAA INDUSTRIES

PRISM-SAMPLE-08/11/2000-15:41:26
PAGE 1
DATA AS OF APRIL 01, 99

ACTIVITY AND DESCRIPTION		MS/ HAM	WEIGHT	% COMP.	CALENDAR DAYS	EARLY SCHEDULE START	EARLY SCHEDULE FINISH	LATE SCHEDULE START	LATE SCHEDULE FINISH	TOTAL FLOAT
000.00	START PROJECT	1	0	0.0	0	04/02/1999	04/02/1999	04/09/1999	04/09/1999	7
000.01	PROJECT MANAGEMENT		0	0.0	347	04/13/1999	03/24/2000	04/20/1999	03/31/2000	7
000.05	PROJECT SERVICES		0	0.0	211	04/27/1999	11/23/1999	09/02/1999	03/30/2000	128
000.07	PROCUREMENT		0	0.0	162	05/11/1999	10/19/1999	10/21/1999	03/30/2000	163
000.09	HO CONSTRUCTION		0	0.0	127	05/04/1999	09/07/1999	11/25/1999	03/30/2000	205
000.11	MECHANICAL		0	0.0	152	04/26/1999	09/24/1999	05/03/1999	10/01/1999	7
000.21	CIVIL/STRU/ARCH		0	0.0	129	05/03/1999	09/08/1999	06/29/1999	11/04/1999	57
000.31	ELECTRICAL		0	0.0	259	05/12/1999	01/25/2000	07/19/1999	03/31/2000	66
000.41	INSTRUMENTATION		0	0.0	101	05/12/1999	08/20/1999	12/21/1999	03/30/2000	223
000.51	PIPING		0	0.0	169	04/26/1999	10/11/1999	10/14/1999	03/30/2000	171
000.61	PROCESS		0	0.0	98	04/08/1999	07/14/1999	12/27/1999	03/31/2000	261
000.99	ENGINEERING COMPLETE	2	0	0.0	0	01/25/2000	01/25/2000	03/31/2000	03/31/2000	66
110.31	EARTHWORK CONTRACT		0	0.0	82	09/27/1999	12/17/1999	11/05/1999	01/27/2000	41
110.32	CONCRETE CONSTRUCTION		0	0.0	112	09/09/1999	12/29/1999	12/13/1999	03/31/2000	93
110.33	STEEL SUPPLY AND ERRECT		0	0.0	58	09/27/1999	11/23/1999	02/02/2000	03/30/2000	128
110.35A	INSTALL PRIMARY CRUSHER		0	0.0	180	09/27/1999	03/24/2000	10/04/1999	03/31/2000	7
110.35C	INSTALL DISCHARGE CONVEYOR		0	0.0	68	11/12/1999	01/18/2000	01/25/2000	03/30/2000	72
110.35S	INSTALL GRIZZLY FEEDER		0	0.0	117	10/25/1999	02/18/2000	12/03/1999	03/30/2000	41
999.00	PROJECT COMPLETE	3	0	0.0	0	03/24/2000	03/24/2000	03/31/2000	03/31/2000	7
REPORT TOTALS			0	0.0	358	04/02/1999	03/24/2000	04/09/1999	03/31/2000	7

Your Logo
Goes Here

SCHEDULE COMPARISON - CONSTRUCTION ACTIVITY

Another
Logo Here

ARES CORPORATION
JOB NUMBER 44556
REPORT SAMPLE

SAMPLE PROJECT
AAAA INDUSTRIES

PRISM-SAMPLE-08/11/2000-15:42:05
PAGE 1
DATA AS OF APRIL 01, 99

ACTIVITY AND DESCRIPTION	MS/ HAM	WEIGHT	% COMPLETE	CALENDAR DAYS	EARLY SCHEDULE START	EARLY SCHEDULE FINISH	LATE SCHEDULE START	LATE SCHEDULE FINISH	TOTAL FLOAT	
110.31 EARTHWORK CONTRACT		0	CURRENT:	0.0	82	09/27/1999	12/17/1999	11/05/1999	01/27/2000	41
			APPROVED:	0.0	82	09/27/1999	12/17/1999	11/05/1999	01/27/2000	41
			VARIANCE:	0.0	0	0	0	0	0	
110.32 CONCRETE CONSTRUCTION		0	CURRENT:	0.0	112	09/09/1999	12/29/1999	12/13/1999	03/31/2000	93
			APPROVED:	0.0	112	09/09/1999	12/29/1999	12/13/1999	03/31/2000	93
			VARIANCE:	0.0	0	0	0	0	0	
110.33 STEEL SUPPLY AND ERRECT		0	CURRENT:	0.0	58	09/27/1999	11/23/1999	02/02/2000	03/30/2000	128
			APPROVED:	0.0	58	09/27/1999	11/23/1999	02/02/2000	03/30/2000	128
			VARIANCE:	0.0	0	0	0	0	0	
110.35A INSTALL PRIMARY CRUSHER		0	CURRENT:	0.0	180	09/27/1999	03/24/2000	10/04/1999	03/31/2000	7
			APPROVED:	0.0	180	09/27/1999	03/24/2000	10/04/1999	03/31/2000	7
			VARIANCE:	0.0	0	0	0	0	0	
110.35C INSTALL DISCHARGE CONVEYOR		0	CURRENT:	0.0	68	11/12/1999	01/18/2000	01/25/2000	03/30/2000	72
			APPROVED:	0.0	68	11/12/1999	01/18/2000	01/25/2000	03/30/2000	72
			VARIANCE:	0.0	0	0	0	0	0	
110.35S INSTALL GRIZZLY FEEDER		0	CURRENT:	0.0	117	10/25/1999	02/18/2000	12/03/1999	03/30/2000	41
			APPROVED:	0.0	117	10/25/1999	02/18/2000	12/03/1999	03/30/2000	41
			VARIANCE:	0.0	0	0	0	0	0	
REPORT TOTALS		0	CURRENT:	0.0	198	09/09/1999	03/24/2000	10/04/1999	03/31/2000	7
			APPROVED:	0.0	198	09/09/1999	03/24/2000	10/04/1999	03/31/2000	7
			VARIANCE:	0.0	0	0	0	0	0	

Your Logo
Goes Here

ACTIVITY/RESOURCE SCHEDULE

Another
Logo Here

ARES CORPORATION
JOB NUMBER 44556
REPORT SAMPLE

SAMPLE PROJECT
AAAA INDUSTRIES

PRISM-SAMPLE-08/11/2000-15:42:59
PAGE 1
DATA AS OF APRIL 01, 99

ACTIVITY AND DESCRIPTION		MS	% COMP.	CALENDAR	EARLY SCHEDULE		LATE SCHEDULE		TOTAL	
RESOURCE AND DESCRIPTION		UNIT	BUDGET	E.A.C.	DAYS	START	FINISH	START	FINISH	FLOAT
000.00	START PROJECT	1		0.0	0	04/02/1999	04/02/1999	04/09/1999	04/09/1999	7
000.01	PROJECT MANAGEMENT			0.0	347	04/13/1999	03/24/2000	04/20/1999	03/31/2000	7
000.05	PROJECT SERVICES			0.0	211	04/27/1999	11/23/1999	09/02/1999	03/30/2000	128
000.07	PROCUREMENT			0.0	162	05/11/1999	10/19/1999	10/21/1999	03/30/2000	163
000.09	HO CONSTRUCTION			0.0	127	05/04/1999	09/07/1999	11/25/1999	03/30/2000	205
000.11	MECHANICAL			0.0	152	04/26/1999	09/24/1999	05/03/1999	10/01/1999	7
000.21	CIVIL/STRU/ARCH			0.0	129	05/03/1999	09/08/1999	06/29/1999	11/04/1999	57
000.31	ELECTRICAL			0.0	259	05/12/1999	01/25/2000	07/19/1999	03/31/2000	66
000.41	INSTRUMENTATION			0.0	101	05/12/1999	08/20/1999	12/21/1999	03/30/2000	223
000.51	PIPING			0.0	169	04/26/1999	10/11/1999	10/14/1999	03/30/2000	171
000.61	PROCESS			0.0	98	04/08/1999	07/14/1999	12/27/1999	03/31/2000	261
000.99	ENGINEERING COMPLETE	2		0.0	0	01/25/2000	01/25/2000	03/31/2000	03/31/2000	66
110.31	EARTHWORK CONTRACT			0.0	82	09/27/1999	12/17/1999	11/05/1999	01/27/2000	41
110.32	CONCRETE CONSTRUCTION			0.0	112	09/09/1999	12/29/1999	12/13/1999	03/31/2000	93
110.33	STEEL SUPPLY AND ERRECT			0.0	58	09/27/1999	11/23/1999	02/02/2000	03/30/2000	128
110.35A	INSTALL PRIMARY CRUSHER			0.0	180	09/27/1999	03/24/2000	10/04/1999	03/31/2000	7
110.35C	INSTALL DISCHARGE CONVEYOR			0.0	68	11/12/1999	01/18/2000	01/25/2000	03/30/2000	72
110.35S	INSTALL GRIZZLY FEEDER			0.0	117	10/25/1999	02/18/2000	12/03/1999	03/30/2000	41
999.00	PROJECT COMPLETE	3		0.0	0	03/24/2000	03/24/2000	03/31/2000	03/31/2000	7
REPORT TOTALS			0	0	0					0